



Quotation - Structure List

Project Name

Shadow Lake Lot 9

Location, State, Zip

Clark County, Charlestown, IN

Quote Product Legend:						Quote #
Option #	Joint Sealant	Ext. Jt. Wrap	Special Admixtures	Coatings	Pipe Connection Type	
1	1" CS-102	6" CS-212	None	CS-55 (Exterior)	Grout	26-3401Y
2	1" CS-102 Double	12" CS-212	Xypex*	Carboline 300M (Exterior)	Boot	
3	1.25" CS-102	12" MacWrap	Conshield*	Masterseal 610 (Exterior)	A-Lok	
4	1.25" CS-102 Double	9" Infi-Shield	Xypex & Conshield*	HLM 5000 (Exterior)	Link Seal (By Others)	Date of Quote
5	1" CS-231		Xypex Bio-San C500*	CS-55 (Interior)		
6	1" CS-231 Double		*Or Approved Alt.	Carboline 300M (Interior)		8/20/2026
7	1.25" CS 231			Masterseal 610 (Interior)		Version
8	1.25" CS 231 Double			HLM 5000 (Interior)		
9	3/4" CS-440					1Y
10	HK TSS Gasket					

Structure Information									Accessories					Structure Configuration (See Legend)										Item Totals	
Item	Bid Item #	Structure #	Unit of Measure	Line Item Description	Structure ID Inches	Structure Total Depth Ft.	Quantity	Structure Price Per	Casting or Hatch Model Number	Casting or Hatch Qty	Casting or Hatch Price Per Unit	Accessory Type	Accessory Qty	Accessory Price (Per Str.)	Joint Sealant	Exterior Wrap	Spc. Admixture	Invert Channel	Open Bottom (OB) or Open Top (OT)	Extended Base Slab	Coatings	Pipe Connection Type	See Notes	Item Unit Price	Extended Item Total
2		San. MH 1	EA	Sanitary Manhole	48 Dia.	5.59	1	\$1,202	HOE MC-375 F/C "Sanitary"	1	\$462				2	1	No	Yes	No		No	1		\$1,664	\$1,664
3		San. MH 2	EA	Sanitary Manhole	48 Dia.	6.41	1	\$1,317	HOE MC-375 F/C "Sanitary"	1	\$462				2	1	No	Yes	No		No	1		\$1,779	\$1,779
4		San. MH 3	EA	Sanitary Manhole	48 Dia.	7.89	1	\$1,465	HOE MC-375 F/C "Sanitary"	1	\$462				2	1	No	Yes	No		No	1		\$1,927	\$1,927
5		San. MH 4	EA	Sanitary Manhole	48 Dia.	5.91	1	\$1,239	HOE MC-375 F/C "Sanitary"	1	\$462				2	1	No	Yes	No		No	1		\$1,701	\$1,701
6		San. MH 5	EA	Sanitary Manhole	48 Dia.	6.55	1	\$1,334	HOE MC-375 F/C "Sanitary"	1	\$462				2	1	No	Yes	No		No	1		\$1,796	\$1,796
7		San. MH 6	EA	Sanitary Manhole	48 Dia.	5.97	1	\$1,275	HOE MC-375 F/C "Sanitary"	1	\$462				2	1	No	Yes	No		No	1		\$1,737	\$1,737
8		San. MH 7	EA	Sanitary Manhole	48 Dia.	7.01	1	\$1,390	HOE MC-375 F/C "Sanitary"	1	\$462				2	1	No	Yes	No		No	1		\$1,852	\$1,852
9		INL E-1	EA	Storm Inlet	36x36	2.60	1	\$855	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$1,842	\$1,842
10		INL E-2	EA	Storm Inlet	36x36	3.20	1	\$897	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$1,884	\$1,884
11		INL E-3	EA	Storm Inlet	36x36	3.72	1	\$1,001	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$1,988	\$1,988
12		INL E-4	EA	Storm Inlet	36x36	4.02	1	\$1,062	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$2,049	\$2,049
13		INL E-5	EA	Storm Inlet	36x36	4.32	1	\$1,122	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$2,109	\$2,109
14		INL E-6	EA	Storm Inlet	36x36	4.59	1	\$1,176	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$2,163	\$2,163
15		INL E-7	EA	Storm Inlet	36x36	5.30	1	\$1,319	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$2,306	\$2,306
16		INL E-8	EA	Storm Inlet	36x36	4.70	1	\$1,199	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$2,186	\$2,186
17		INL E-9	EA	Storm Inlet	30x30	2.60	1	\$754	INDOT Type 7 BH Grate	1	\$391				1	No	No	No	No		No	1		\$1,145	\$1,145
18		CI M-10	EA	Storm Inlet	36x36	3.70	1	\$1,249	INDOT Type 10 Casting Set	1	\$975				1	No	No	No	No		No	1		\$2,224	\$2,224
19		INL E-11	EA	Storm Inlet	36x36	4.08	1	\$1,074	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$2,061	\$2,061
20		INL E-12	EA	Storm Inlet	60 Dia.	4.40	1	\$1,479	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$2,466	\$2,466
21		INL E-29	EA	Storm Inlet	30x30	2.60	1	\$754	INDOT Type 7 BH Grate	1	\$391				1	No	No	No	No		No	1		\$1,145	\$1,145
22		INL E-13	EA	Storm Inlet	36x36	4.39	1	\$1,136	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$2,123	\$2,123
23		INL E-14	EA	Storm Inlet	36x36	4.65	1	\$1,189	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$2,176	\$2,176
24		INL E-15	EA	Storm Inlet	36x36	5.24	1	\$1,307	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$2,294	\$2,294
25		INL E-16	EA	Storm Inlet	36x36	5.76	1	\$1,412	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$2,399	\$2,399
26		JB-17	EA	Storm Junction Box	36x36	4.80	1	\$1,471	HOE MC-375 F/C Plain	1	\$462				1	No	No	No	No		No	1		\$1,933	\$1,933

27		CI M-18	EA	Storm Inlet	24x36	2.60	1	\$641	INDOT Type 10 Casting Set	1	\$975				1	No	No	No	No		No	1		\$1,616	\$1,616		
28		CI M-19	EA	Storm Inlet	24x36	2.60	1	\$641	INDOT Type 10 Casting Set	1	\$975				1	No	No	No	No		No	1		\$1,616	\$1,616		
29		INL E-20	EA	Storm Inlet	36x36	3.20	1	\$897	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$1,884	\$1,884		
30		INL E-21	EA	Storm Inlet	36x36	3.47	1	\$951	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$1,938	\$1,938		
31		INL E-22	EA	Storm Inlet	36x36	3.66	1	\$989	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$1,976	\$1,976		
32		JB-23	EA	Storm Junction Box	36x36	5.41	1	\$1,341	HOE MC-375 F/C Plain	1	\$462				1	No	No	No	No		No	1		\$1,803	\$1,803		
33		INL E-24	EA	Storm Inlet	36x36	2.60	1	\$855	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$1,842	\$1,842		
34		INL E-25	EA	Storm Inlet	36x36	3.48	1	\$953	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$1,940	\$1,940		
35		INL E-26	EA	Storm Inlet	36x36	3.75	1	\$1,008	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$1,995	\$1,995		
36		INL E-27	EA	Storm Inlet	36x36	4.12	1	\$1,082	HOE 595 F/G	1	\$987				1	No	No	No	No		No	1		\$2,069	\$2,069		
37		JB-28	EA	Storm Junction Box	36x36	4.20	1	\$1,098	HOE MC-375 F/C Plain	1	\$462				1	No	No	No	No		No	1		\$1,560	\$1,560		
38		HW-30	EA	Storm 18" Straight HDWL per Detail			1	\$907							1	No	No				No	1		\$907	\$907		
39		(Sta. HW-33)	EA	Storm 18" Straight HDWL per Detail			1	\$907							1	No	No				No	1		\$907	\$907		
40		CI M-31	EA	Storm Inlet	24x36	2.42	1	\$641	INDOT Type 10 Casting Set	1	\$975				1	No	No	No	No		No	1		\$1,616	\$1,616		
41		CI M-32	EA	Storm Inlet	24x36	2.66	1	\$642	INDOT Type 10 Casting Set	1	\$975				1	No	No	No	No		No	1		\$1,617	\$1,617		
42		Outflow Box #1	EA	Storm Outlet Control Structure	60x60	13.04	1	\$8,122	LFG-60-P Plain Flat Grate	1	\$2,985				1	No	No	No	No		No	1		\$11,107	\$11,107		
44		Wtr. Meter Vault	EA	Vault Meter	72x144	5.00	1	\$8,620	Halliday W1S 30x30 Alum Hatch	1	\$1,629				2	No	No	No	No		No	1	X	\$10,249	\$10,249		
				Structures Subtotal:				\$59,973.00		Casting/Hatch Subtotal:				\$35,618.00		Accessory Subtotal:				\$0.00		Structures, Casting/Hatch, Accessory Subtotal:				\$95,591.00	

This quote is CONFIDENTIAL and is intended only for parties who received it from Infrastructure Precast, Inc., and shall not be disclosed to, nor discussed with, any third parties.

Job Notes:	
Figuring Str. INL E-8 and the three junction boxes as setting on top of the existing 48" pipe and to be field grouted to the 48". This will work if the existing pipe is RCP. If it is HDPE, manholes extending to the bottom of the HDPE will be necessary, at an extra expense.	
#REF!	
Structure Notes:	
(Item 44 - Structure Wtr. Meter Vault) Size not shown on detail. size quoted is subject to engineer's approval. We exclude the casting detailed.	



Infrastructure Precast, Inc.
Mailing Address: PO Box 27, Hartford, KY 42347
Production Facility: 981 W 7th St, Beaver Dam, KY 42320
Corporate Office: 552 St Rt 69 N, Hartford, KY 42347
Office: (270) 363-2238
sales@icastinc.com
Web Site: icastinc.com

Project Name: Shadow Lake Lot 9
Project Address: n/a
Location, State, Zip: Clark County, Charlestown, IN
Project Owner: n/a
Storm End User: n/a
Sanitary End User: n/a
Project Engineer: Primavera & Assoc.

Quotation - Terms & Conditions (Page 1 of 2)		
Quote #	Date of Quote	Version
26-3401Y	8/20/2026	1Y
Terms	FOB	Valid (days)
Net 30	Jobsite	30



Infrastructure Precast, Inc.

Mailing Address: PO Box 27, Hartford, KY 42347
Production Facility: 981 W 7th St, Beaver Dam, KY 42320
Corporate Office: 552 St Rt 69 N, Hartford, KY 42347
Office: (270) 363-2238
sales@icastinc.com
Web Site: icastinc.com

Project Name: Shadow Lake Lot 9
Project Address: n/a
Location, State, Zip: Clark County, Charlestown, IN
Project Owner: n/a
Storm End User: n/a
Sanitary End User: n/a
Project Engineer: Primavera & Assoc.

Quotation - Terms & Conditions (Page 2 of 2)

Quote #	Date of Quote	Version
26-3401Y	8/20/2026	1Y
Terms	FOB	Valid (days)
Net 30	Jobsite	30